	Items of work (grouped under sub-heads the sub works of the estimate)
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 metres and an averag excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods c specifications.
2	Plain cement concrete 1:3:6 mix with crushed stone aggregate 40m nominal size mechanically mixed placed in foundation by vibration including curing for 14 days compelte as per specifications.
3	Providing and laying in position reinforced cement concrete of design mix M 15 with OPC cement @ 240 kgs, with 20mm graded granite metal coarse aggregates @ 0.878 cum fine aggregates @ 0.459 cum, machine mixed, concrete lai exceeding 15cms thick, vibrated for R.C.C.Beams, columns of all sizes in foundation plinth and superstructure ground flo slabs, staircase, lintles, columns, including cost of all materials, labour, HOM of machinery curing, complete as per specifica
4	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, pc square/rectangular/polygon in plan including cost of all materials, labour complete as per specifications.
5	Providing TMT steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complet (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specificati
6	Plroviding & laying reinforecd cement precast slabs of mix M20 using 209mm & down size graded granite metal using H steel @ 100mm c/c both ways & complete as per specification
7	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 and finished with CM 1:3 plastering and etc., complete. of size 450 x 200 x 400m
8	Disposal of debris to the final place of disposal eith all lead and lift and as direction by the engineer in charges of the worl Basic rate for haulage of materials as per item no.17.4 KSRRB : M 100-41 ... Rs.2.00 Tonne.km b) Average earth of wark for Rs 2.00 / km c) add loading and unloading

CERTIFICATE:

1 Work done is satisfactory

2 There are no departmental issuesmade to the contractor

3 The contractor has cleared all debrice from work spot

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ದಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು